

Monitoring report of Progress in special plan under Backward Region Grant Fund (BRGF) in Jungle Mahal Area as on 31.01.2013

Sl No.	Department	District	Name of the Scheme	Amount Sanctioned (Rs. in crore) (approx)	Status
1.	School Education	Purulia	Construction of 15 Girls Hostel (50 seated) for Secondary/H.S. Schools	14.40	<p><u>Total 15 Girls' Hostel</u> 15 Girls hostels are being implemented by HRBC, work order issued for all on 21.11.12 to Mc.nally Bharat. Expected date of completion : 31-12-2013.</p> <p><u>Total-8 School building cum-hostels</u></p> <ul style="list-style-type: none"> 4 School building-cum-hostels are being implemented by HRBC. Work order issued to all on 21.11.12 to Mc.nally Bharat. 4 School building-cum-hostels are being implemented by PWD(CB). Work order was awarded to Britinia Engineering Ltd., inspection of site done. <p><u>17 Girls' Hostels</u></p> <ul style="list-style-type: none"> Implementing Agency – PWD(CB) Completed – 4 nos. Expected date of completion for others 31.3.13 <p><u>Total – 50 Hostels</u></p> <ul style="list-style-type: none"> 20 Girls hostels are being implemented by HRBC. Work order issued on 21.11.12 to Mc.nally Bharat. 30 Girls hostels are being implemented by PWD(CB). For 13 hostels work is in progress. For 17, tender has been called. <p><u>Total-11 School buildings and hostels</u></p> <ul style="list-style-type: none"> 4 School buildings and hostels are being implemented by HRBC. Work order issued on 21.11.12 to Mc.nally Bharat. 7 School buildings and hostels are being implemented by PWD(CB). Work orders issued for 6 Nos. For 1 No.-work not started. <p><u>PTTI</u></p> <ul style="list-style-type: none"> PTTI at Ramgarh – Tender process completed. Acceptance letter issued. <p><u>Total 15 Girls hostels</u></p> <ul style="list-style-type: none"> 5 Girls hostels are being implemented by HRBC. Work order issued for all on 20.10.12 to Mc.nally Bharat.. Tentative date of completion is 20.04.2013. 10 Girls hostels are being implemented by PWD(CB). Work order issued for 6. Date of completion is Sept. 2013. For 2 tender under process. For 1 there is land problem. <p><u>Total 6 School buildings-cum-hostels</u></p> <ul style="list-style-type: none"> 5 School buildings-cum hostels are being implemented by HRBC. Work order issued on 20.10.12 to Mc.nally Bharat. 1 School building-cum-hostel is being done by P.W.D.(CB). Tender process completed.
			Construction of 8 new School Building & Hostel for LWE affected area	81.69	
		Paschim Medinipur	Construction of 17 Girls' Hostels	12.98	
			Construction of 50 Girls' Hostels (50 seated) for Secondary/H.S. Schools	47.99	
			Construction of 11 new School Building & Hostel for LWE affected area	112.33	
			Construction of 1 PTTI as per NCTE Norms	5.68	
		Bankura	Construction of 15 Girls Hostel (50 seated) for Secondary/H.S. Schools	14.40	
			Construction of 6 new School Building & Hostel for LWE affected area	61.27	

Monitoring report of Progress in special plan under Backward Region Grant Fund (BRGF) in Jungle Mahal Area as on 31.01.2013

Sl No.	Department	District	Name of the Scheme	Amount Sanctioned (Rs. in crore) (approx)	Status
2.	Irrigation and Waterways	Paschim Medinipur	Improvement of Village Roads on Canal embankment P.S. Lalgarh & Salbani	0.23	<ul style="list-style-type: none"> • The improvement of village roads on canal embankment at Lalgarh and Salboni completed.
			Construction of double lane RCC bridge at Amkola over Kangsabati	50.45	<ul style="list-style-type: none"> • Work order issued to Mackintosh Burn. Work started. • Targetted date of completion— 06.08.2014
		Bankura	Improvement of strengthening of Roads over crest of Kangsabati and Kumari Dam	2.08	<ul style="list-style-type: none"> • Work started by implementing agency EE, Kangsabati Canals Division-II. Physical progress 20%. Work to be completed by March, 2013.
			Improvement of village road on canal embankment at P.S. Onda, Taldangra and Indpur.	.99	<ul style="list-style-type: none"> • Work order given on 02.08.12; work started.
			Improvement of village road on canal embankment at P.S. Bishunupur, Jaipur and Kotalpur.	.99	<ul style="list-style-type: none"> • Work order given on 02.08.12; work started.

Monitoring report of Progress in special plan under Backward Region Grant Fund (BRGF) in Jungle Mahal Area as on 31.01.2013

Sl No.	Department	District	Name of the Scheme	Amount Sanctioned (Rs. in crore) (approx)	Status
3.	Panchayat & Rural Development	Purulia	Rural housing under BRGF	11.93	<ul style="list-style-type: none"> 10258 dwelling units would be constructed of which 3620 would be in Paschim Medinipur, 4178 would be in Purulia and 2460 would be in Bankura. The beneficiary selection being done by Dist. Magistrate.
		Paschim Medinipur	Rural housing under BRGF	17.56	
		Bankura	Rural housing under BRGF	20.26	
4.	Power and NES	Purulia	Infrastructure for Household Electrification under special BRGF	153.91	<ul style="list-style-type: none"> Work orders have been issued to the turnkey contractors for 4 packages (2 in Paschim Medinipur, 1 in Bankura and 1 in Purulia). Survey to be completed by December, 2012. Pole erection work started. Works to be completed by June, 2014
		Paschim Medinipur	Infrastructure for Household Electrification under special BRGF	329.24	
		Bankura	Infrastructure for Household Electrification under special BRGF	158.60	
5.	Micro & Small Scale Enterprises & Textiles	Paschim Medinipur	Construction of Rural Haat at Jhargram	3.00	<ul style="list-style-type: none"> Land transfer order issued by L & LR Deptt. for Rural Haat at Jhargram. 2nd bid opened for Rural Haat at Jhargram. Planning Commission approval for extension to all 11 districts received for Natural Fibre Mission. Beneficiaries have been identified for the year 2012-13 (180 in Purulia, 400 in Bankura and 310 in Paschim Medinipur). Training of beneficiaries started. To be completed by March, 2013.
			Natural Fibre Mission - Rural Livelihood Generation Programme.	60.86	
		Purulia	Natural Fibre Mission - Rural Livelihood Generation Programme	17.74	
		Bankura	Natural Fibre Mission - Rural Livelihood Generation Programme	17.74	
6.	Public Health Engineering	Bankura	New pipe & Water Supply Scheme (Phase-I) in:		<ul style="list-style-type: none"> Work order will be issued for Hirbandh, Khatra and Ranigunj. Re-tendering has been done for Simlipal. E-tendering will be uploaded for Sarenga and Raipur. Land transfer order issued for Khatra and Simlipal by L & LR Deptt.
			Hirbandh, Khatra, Ranibundh	179.47	
			Simlipal	51.21	
			Sarenga	39.63	
			Raipur	59.37	

Monitoring report of Progress in special plan under Backward Region Grant Fund (BRGF) in Jungle Mahal Area as on 31.01.2013

Sl No.	Department	District	Name of the Scheme	Amount Sanctioned (Rs. in crore) (approx)	Status
7.	Health and Family Welfare	Paschim Medinipur	Construction of super speciality Hospital at Salboni	26.00	To be implemented by West Bengal Medical Corporation. Engineers from PWD to take up charge in WBMC. Matter to be resolved immediately by H & FW Deptt. and PWD.
8.	Minority Affairs and M.E.	Paschim Medinipur	Construction of 409 BPL houses	0.1845	<ul style="list-style-type: none"> • Works being implemented by BDOs; to be completed by 31.3.13. • Purulia has spent .0587 crore • Bankura has submitted 50% U.C.
		Bankura	Construction of 190 BPL houses	0.086	
		Purulia	Construction of 147 BPL houses	0.0662	

Monitoring report of Progress in special plan under Backward Region Grant Fund (BRGF) in Jungle Mahal Area as on 31.01.2013

Sl No.	Department	District	Name of the Scheme	Amount Sanctioned (Rs. in crore) (approx)	Status
9	P.W. & P.W(Rds)	Purulia	<p><u>3 Road Schemes under PWD :</u></p> <p>i) Strengthening of Wilrox Road – length 5.40 km. ii) Strengthening of Barakar-Purulia Road – length 69.25 km. iii) Widening & strengthening of Purulia-Ranchi Road – length 25.50 km</p> <p><u>6 roads schemes under PW (Roads) :</u></p> <p>i) Widening and Strengthening of Sindri-Manbazar-Bansa Road – length 8.30 km. ii) Widening and Strengthening of Balarampur-Barabazar-Sindri road – length 14.00 km. iii) Widening & Strengthening of Barabazar-Bundwan1 road – length 12.66 km. iv) Widening & Strengthening of Hura-Kashipur-Adra-Raghunathpur road – 15.00 km v) Widening & strengthening of Purulia Sainik School to Chaschandankiary road – 10.00 km vi) Widening of strengthening of Damda-Chakoltore-Daradi-Kenda-Manbazar road – 8.00 km.</p>	<p>4.5348 3.6249 34.4506</p> <p>12.2465 19.6646 12.1566 10.6228 10.0681 10.7670</p>	<ul style="list-style-type: none"> • All work orders issued by PWD and PWD (Roads). • Additional Rs. 26.5 crores required by PWD by 31.3.13 for Purulia. • All works by PWD (Roads) to be completed by December, 2013 except Sl.No.2 which is to be completed by Feb. 2014.

Monitoring report of Progress in special plan under Backward Region Grant Fund (BRGF) in Jungle Mahal Area as on 31.01.2013

Sl No.	Department	District	Name of the Scheme	Amount Sanctioned (Rs. in crore) (approx)	Status
9	P.W. & P.W(Rds)	Bankura	<p><u>2 Road Schemes under PWD :</u></p> <p>i) Strengthening of Bankura-Khatra-Ranibandh Road – length 48.00 km. ii) Strengthening of Bankura-Taldangra-Simplipal Road – length 29.00 km.</p> <p><u>6 roads schemes under PW (Roads) :</u></p> <p>i) Improvement and Strengthening of Bishnupur-Sonamukhi-Rangamati Road – length 6.00 km. ii) Improvement and Strengthening of Indpur-Belut road – length 20.40 km. iii) Widening & Strengthening of Krishnapur-Raipur-Phulkusma-Benagoria road – length 27.30 km. iv) Widening & Strengthening of Bishnupur Bypass road – 5.20 km v) Widening & strengthening of Ranibandh-Jhilmili road – 21.00 km vi) Widening of Gangajalghati-Saltora road – 2.40 km. and strengthening from 22.00 km.</p>	<p>21.9997</p> <p>13.7486</p> <p>5.3273</p> <p>12.2313</p> <p>26.2723</p> <p>7.1949</p> <p>14.5311</p> <p>18.5618</p>	<ul style="list-style-type: none"> • All work orders issued by PWD and PWD (Roads). • All works by PWD to be completed within August, 2013. • Additional Rs. 24 crores required by PWD by 31.3.13 for Bankura. • All works by PWD (Roads) to be completed by December, 2013.

Monitoring report of Progress in special plan under Backward Region Grant Fund (BRGF) in Jungle Mahal Area as on 31.01.2013

Sl No.	Department	District	Name of the Scheme	Amount Sanctioned (Rs. in crore) (approx)	Status
9	P.W. & P.W(Rds)	Paschim Medinipur	<p><u>7 Road Schemes under PWD :</u></p> <p>i) Improvement of Ranigunge- Midnapore Road – length 5.20 km. 4.2823</p> <p>ii) Improvement of Sampreti Sarani and N.L.Khan Road – length 6.50 km. 5.0962</p> <p>iii) Improvement of Kharagpur bye-pass – length 18.00 km 4.1894 7.7631</p> <p>iv) Widening and strengthening of Lodhasuli-Dahijuri Road – length 15.00 km. 5.8848</p> <p>v) Widening and strengthening of Lodhasuli-Dahijuri-Kupannad Road – length 39.00 km. 2.0876</p> <p>vi) Improvement of Dantan Bye-Pass – 7 km. 1.8094</p> <p>vii) Improvement of Narayangarh Bye-pass – length – 5.10 km.</p> <p><u>10 roads schemes under PW (Roads) :</u></p> <p>i) Strengthening of Pataspur-Bangurchak – length 16.80 km. 7.0839</p> <p>ii) Strengthening of Mundamari-Pingla-Paramanandapur-Moyna road – length 10 km. 4.0774</p> <p>iii) Strengthening of Sabang-Mohar – length 10 km. 4.0714</p> <p>iv) Widening & Strengthening of Panskura-Ghatal – 33.75 km 32.4000</p> <p>v) Widening & strengthening of Keshpur-Chandrakona – 21.25 km 17.6375</p> <p>vi) Widening & Strengthening of Khirpai-Ramjibanpur – 9.00 km. 7.56</p> <p>vii) Widening and strengthening of Godapiasal-Anandapur – length 8.60 km. 5.2325</p> <p>viii) Widening and strengthening of Keshpur-Narajole – length 7.68 km. 6.0615</p> <p>ix) Widening and strengthening of Pirakata Chandra – length 13.30 km. 11.1923</p> <p>x) Construction of a bridge over river Subarnarekha at Bhansraghat in Keshiary block between Kharagpur-Kesiary Road and Nayagram-Dhumsai Road 169.4970</p>		<ul style="list-style-type: none"> All work orders issued by PWD and PWD (Roads). All works by PWD to be completed within August, 2013. Additional Rs. 23.80 crores required by PWD by 31.3.13 for Paschim Medinipur. All works by PWD (Roads) to be completed by December, 2013. Bridge at Bhansraghat to be completed by November, 2014. Work order issued on 23.04.2012 in favour of Machintosh Burn Ltd.